

January/February Construction Update

Executive Summary

At Willow Glen, electrical upgrades to the lighting and technology infrastructure and fire alarm continue after hours. Crews are gearing up for the removal of the existing and installation of new ceilings and lights in several of the existing northeastern classrooms during spring break.

Deer Creek's window installation is complete, window blinds will be installed in the next couple of weeks. The front is now occupied and minor remodeling of the existing HVAC system to the existing office will be completed over spring break. The second floor band room renovation is framed in and electrical rough-ins are underway. The new air handling unit serving that area will be delivered and installed within the next couple of weeks. At the pool building, the final coordination between the new and existing roofs and canopy are complete, allowing for the installation of the new elevator.

The High School Science Addition roof and masonry veneer have been installed making the building envelope nearly complete. At the interior of the addition, mechanical rough ins were installed and interior finishes have been applied to the walls and ceilings. The installation of the floors began last week. With the completion of the installation of the science casework, the mechanical trim and sinks are being installed. Relocation of the High School administration offices will occur during Spring Break to allow for the Front Entry Addition work to begin.

All work remaining is scheduled to be complete by the end of summer 2010.

The construction budget remains within the passed referendum amount with all referendum questions being addressed.

Past 30 Day Summary

High School

Steel joist and deck delivered and installed

Science wing roofing completed

Masonry veneer completed

Science wing window installation completed

Science wing interior rough-ins completed

Science casework delivered and installed

Interior wall and ceiling finishes applied

Deer Creek

Pool building elevator roof installed

Pool building elevator delivered, installation started

Pool building interiors started

Window replacement completed

Band room demolition completed

Willow Glen

Electrical upgrades ongoing

Fire alarm upgrade ongoing

30 Day Outlook

High School

Science entry deck delivered and installed

Science flooring completed

Science wing final cleaning completed

Science wing occupancy inspection

Deer Creek

Pool building elevator completed

Pool building occupancy inspection

Band room rough-ins completed

Band room finishes started

Willow Glen

Classroom ceiling and lighting replacement

Electrical upgrades ongoing