

# ST. FRANCIS SCHOOL DISTRICT

## **Past 30 Day Summary**

### **High School**

Asphalt Base and Paving Installed  
Footings and Foundations of Science Addition Started  
Site Utility Install Started  
Asphalt Patching Completed  
South wing Uni-vents Removed  
Landscaping at new parking lot completed

### **Deer Creek**

Front Entry Retaining Wall and Stairs Poured  
Structural Steel Delivered and Erected  
Roof Decking Installed  
Brick Veneer Completed  
Excavation of elevator addition completed

### **Willow Glen**

Cafeteria Slab on Grade Poured  
Roof Decking Installed  
Roofing Installed  
Doors and Frames Installed  
Ceilings and Walls Painted  
Bathroom Flooring Installed  
Bathroom Fixtures Installed  
Toilet Partitions Installed



## **ST. FRANCIS SCHOOL DISTRICT**

Brick Tuckpointing completed

Asphalt Paving Completed

### **30 Day Look Ahead Summary**

#### **High School**

Footings and Foundations of Science Addition Completed

Site Utility Install Completed

Rain Garden completed

Science Addition masonry started

#### **Deer Creek**

Front Entry Railing Installation started

Steel Stud installation started

Roofing started

Brick Veneer Started

Landscaping completed

#### **Willow Glen**

Masonry veneer started

Cafeteria Windows installed

Landscaping completed

